# STORM WATER MANAGEMENT PLAN

FOR

11

## 344 N Broadway

### **Upper Nyack, NY**

DATE ISSUED: January 25, 2024

PREPARED FOR: Dr. Holly Cullen & Willian Zobrist

> PREPARED BY: KRYPTON ENGINEERING 307 MCLEAN AVENUE YONKERS, NY 10705 JOREL VACCARO, PE

### **Table of Contents**

		Page
I.	Introduction	3
II.	Site Conditions	3
III.	Proposed Actions	3
IV.	HydroCAD Analysis and System Design	4
V.	Erosion Control & Site Protection	5
	Appendix I – Existing & Proposed Sub-catchment Surface Areas	
	Appendix II – HydroCAD Analysis	
	Appendix III – USDA Soil Survey Appendix V – Cultec Maintenance Documentation	



#### I. Introduction

A new addition is proposed at the above-referenced address. The existing dwelling is to remain and the developed lot and building use as single-family residence is to continue. The use of the site is single family residential, which is within the applicable zoning requirements of the area. New construction includes the addition a garage and second floor covered terrace over an area of existing paved driveway area, which is to be removed. The full amount of new roof area to be added is **356** square feet (360 sf has been assumed for calculation). The total gross lot area is **55,669** square feet.

A new subsurface stormwater management system has been designed for the proposed development to mitigate runoff and maintain peak volume flow rates and capacities below those of pre-existing condition flow. The system is designed to fully retain storm water conveyed to the system from the areas for a 25-year storm, and attenuate and adequately manage the site runoff for a 100-year storm. Since existing and proposed areas are both comprised of impervious coverage, it is concluded that any reduction to storm flow rate will reduce outflow of proposed conditions to below pre-existing condition runoff.

New roof leaders will convey runoff to a new cultec unit to accommodate all runoff. Overflow runoff will be conveyed to an adjacent watercourse; flow will be conveyed to overland sheet flow and stabilized at the overflow discharge pipe.

#### II. Site Conditions

An existing single-family home and driveway is present on-site. Existing dwelling and driveway are to remain.

Hydraulic Soil Group **C**, based on United States Geological Survey data, has been assumed for this analysis. To note: The analyzed area is comprised completely of existing and proposed impervious surface, so soil group does not impact runoff calculation. An on-site soil percolation

307 McLean Ave. Yonkers, NY

KRYPTON ENGINEERING

test will be performed immediately prior to construction to verify a minimum rate of 0.5 inches

per hour, which has been assumed for these calculations.

Page 4



Area summaries for pre- and post-development can be found in Appendix I of this report.

#### III. Proposed Actions

The proposed site plan involves no increase of impervious area. **346** square feet of impervious pavement is being converted to roof area. However, a point discharge will be created due to conveyance of roof runoff into gutters and leaders. The storm water runoff will be managed by subsurface storm water retention system. The existing site hydrology and topography will remain largely unchanged. Existing and proposed site topography conveys runoff toward the *front, east* of the property, toward North Broadway.

A subsurface Cultec storm water retention system was selected for the storm water retention system. The system will consist of **one (1)** prefabricated Cultec Recharger units, model **R150**. The system is comprised of both Cultec units and surrounding gravel, and will provide a storage volume of approximately **80.3** cubic feet.

The required volume was calculated based on the impervious surface contributing runoff to the storm system, and the minimum system size of one unit, which was determined to be adequate to retain up to the 25-year storm assuming the minimum-required infiltration rate. The design requirement to retain storm water to be released below the peak pre-development runoff rate has been achieved by inspection, as the pre-construction condition of the surface was already impervious pavement. The system capacity accommodates runoff from all proposed impervious surfaces. System sizing, volume, and flow calculations are based on proposed site surface areas which can be found in **Appendix I**.

Proposed best management practices and mitigation measures include the minimization of pollutants and silt runoff. Runoff resulting from proposed impervious surfaces is not proposed to be directly connected to the municipal storm sewer system. Outlets from the drainage system

KRYPTON ENGINEERING

307 McLean Ave. Yonkers, NY

shall be equipped with splash pads and dispersion erosion protection to reduce flow velocity and induce sheet flow.

#### IV. HydroCAD Analysis and System Design

A HydroCAD analysis has been performed to evaluate the proposed, post-development conditions (**Appendix II**). The runoff volume and peak flow rates for the 25- and 100-year design storms have been calculated and summaries are attached. The 25-year storm is comprised of a rainfall depth of **6.35** inches, and the 100-year storm is comprised of a 24-hour rainfall depth of **9.00** inches, based on USDA Natural Resources Conservation Service (NRCS) data for Rockland County.

The system <u>fully retains the 25-year flow</u>, as demonstrated by the calculation. Inflow runoff from the impervious surface area is **0.05** cfs, and will be reduced to **0** cfs. For the 100-year storm, peak flow out of the system for these storms has been maintained below pre-development runoff conditions, which is assumed to be the runoff rate in the calculation prior to the retention facility. This flow is **0.08** cfs. The system has been designed to adequately manage storm water flow due to the 100-year storm without surcharging the system, and reduce the outflow to **0.06** cfs.

The effects of replaced impervious area on stormwater runoff volumes were analyzed using the sub-catchment area method. This method involves establishing an area of interest for which the stormwater runoff is estimated to flow from on the proposed lot. In this instance, this area is comprised of both the area of proposed roof coverage only. This established area of interest is then further broken down by permeability into sub-areas. A curve number is assigned to each sub-area corresponding to the ability of the soil and surface condition to accept stormwater infiltration. This area of interest is transposed onto the existing site plan and used in direct comparison with the proposed work. After calculation and HydroCAD analysis, the results provide an accurate understanding of the expected increase in stormwater runoff anticipated from proposed impervious areas.

**KRYPTON ENGINEERING** 307 McLean Ave. Yonkers, NY (917) 475-6138 The proposed roof sub-catchment area (**Appendix I**) has been specified as <u>impervious coverage</u> with a curve number (CN) of **98.** for both the pre and post development conditions (pavement area converted to roof). Peak pre-development runoff rates have been determined to be **0.05** and **0.08** cubic feet per second for the pre-development conditions under the 25- and 100-year storm, respectively.

Post-development sub-catchment areas (**Appendix I**) include impervious roof (CN= 98) and impervious pavement and wall surface (CN= 98). The storage system will release stored storm water through infiltration, with an incorporated overflow to release water through an outlet pipe. The management system will restrict peak post-development runoff to **0.0** and **0.06** cubic feet per second for the post-development conditions under the 25- and 100-year storm, respectively.

#### v. Erosion Control and Site Protection

KRYPTON ENGINEERING

307 McLean Ave. Yonkers, NY

Erosion and sediment control during construction will be implemented. Erosion control measures have been detailed and are included in the drawing package. A reinforced silt fence is proposed down-slope and alongside-slopes of all proposed site disturbances. The silt fence will be mounted on woven wire fence. Hay bales will be provided down-slope for added reinforcement. A silt fence detail and installation notes have been provided.

Site disturbance will be minimized and existing development vegetation will be vigorously maintained.

Tree protection is to be provided for all on site trees to remain within the extents of construction. The assumed area of construction does not include any existing trees. If the contractor needs to enlarge the extents of construction for any reason, and existing trees are

(917) 475-6138

encompassed, they are to be protected as per the details. Tree protection details have been provided in the drawing package.

### Appendix I – Existing & Proposed Subcatchment Surface Areas

Pre-development existing conditions:

Existing Driveway: 346 sf (curve number: 98)

Proposed

Building Roof Footprint: 346 sf (curve number: 98)




Re: 344 N Broadway, Upper Nyack, NY File No. 23071 January 17, 2024

### Appendix II – HydroCAD Analysis

**KRYPTON ENGINEERING** 307 McLean Ave. Yonkers, NY (917) 475-6138

KRYPTONENG.COM



#### Area Listing (all nodes)

Are	ea CN	Description
(acre	s)	(subcatchment-numbers)
0.00	)8 98	Roofs, HSG D (2S)

#### Soil Listing (all nodes)

Area	Soil	Subcatchment
(acres)	Group	Numbers
0.000	HSG A	
0.000	HSG B	
0.000	HSG C	
0.008	HSG D	2S
0.000	Other	

HydroCAD® 10.00-20 s/n	0076 © 2017 HydroCAD Software Solutions LLC	
	Ground Covers (all nodes)	

HSG-A	HSG-B	HSG-C	HSG-D	Other	Total	Ground	I Subcatchment
(acres)	(acres)	(acres)	(acres)	(acres)	(acres)	Cover	Numbers
0.000	0.000	0.000	0.008	0.000	0.008	Roofs	2S

23071 - 344 N Broadway - Hydrocad Analysis	
Prepared by Krypton Engineering, PLLC	Printed 1/29/2024
HydroCAD® 10.00-20 s/n 10076 © 2017 HydroCAD Software Solutions LLC	Page 5

	Pipe Listing (all nodes)										
_	Line#	Node Number	In-Invert (feet)	Out-Invert (feet)	Length (feet)	Slope (ft/ft)	n	Diam/Width (inches)	Height (inches)	Inside-Fill (inches)	
	1	4P	2.85	2.00	10.0	0.0850	0.013	6.0	0.0	0.0	

### Pina Listing (all nodes)

Time span=0.00-28.00 hrs, dt=0.03 hrs, 934 points Runoff by SCS TR-20 method, UH=SCS, Weighted-CN Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 2S: New roof coverage area Runoff Area=360 sf 100.00% Impervious Runoff Depth=6.11" Tc=5.0 min CN=98 Runoff=0.05 cfs 0.004 af

Reach 5R: Outflow

Inflow=0.00 cfs 0.000 af Outflow=0.00 cfs 0.000 af

Pond 4P: Retention


Peak Elev=2.86' Storage=0.002 af Inflow=0.05 cfs 0.004 af Discarded=0.01 cfs 0.004 af Primary=0.00 cfs 0.000 af Outflow=0.01 cfs 0.004 af

#### Summary for Subcatchment 2S: New roof coverage area

Runoff = 0.05 cfs @ 12.07 hrs, Volume= 0.004 af, Depth= 6.11"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs Type III 24-hr 25-Year Rainfall=6.35"


Area (sf)	CN Description					
360	98 Roofs, HSG D					
360	100.00% Impervious Area					
Tc Length (min) (feet)	Slope Velocity Capacity Description (ft/ft) (ft/sec) (cfs)					
5.0	Direct Entry,					
Subcatchment 2S: New roof coverage area						
0.055						



#### Summary for Reach 5R: Outflow

Inflow Area	a =	0.008 ac,100.00% Impervious, Inflow Depth = 0.00" for 25-Year event	t
Inflow	=	0.00 cfs @ 12.55 hrs, Volume= 0.000 af	
Outflow	=	0.00 cfs @ 12.55 hrs, Volume= 0.000 af, Atten= 0%, Lag= 0.0 r	min

Routing by Stor-Ind+Trans method, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs



#### Reach 5R: Outflow

#### Summary for Pond 4P: Retention

Inflow Area =	0.008 ac,100.00% Impervious, Inflow De	epth = 6.11" for 25-Year event
Inflow =	0.05 cfs @ 12.07 hrs, Volume=	0.004 af
Outflow =	0.01 cfs @ 12.55 hrs, Volume=	0.004 af, Atten= 85%, Lag= 28.9 min
Discarded =	0.01 cfs @ 12.55 hrs, Volume=	0.004 af
Primary =	0.00 cfs @ 12.55 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs / 2 Peak Elev= 2.86' @ 12.55 hrs Surf.Area= 0.001 ac Storage= 0.002 af

Plug-Flow detention time= 128.8 min calculated for 0.004 af (100% of inflow) Center-of-Mass det. time= 128.7 min (872.1 - 743.4)

Volume	Invert	Avail.Storage	Storage Description
#1A	0.50'	0.001 af	4.75'W x 13.00'L x 2.54'H Field A
			0.004 af Overall - 0.001 af Embedded = 0.003 af x 40.0% Voids
#2A	1.00'	0.001 af	Cultec R-150XLHD Inside #1
			Effective Size= 29.8"W x 18.0"H => 2.65 sf x 10.25'L = 27.2 cf
			Overall Size= 33.0"W x 18.5"H x 11.00'L with 0.75' Overlap
			Row Length Adjustment= +0.75' x 2.65 sf x 1 rows
		0.002 af	Total Available Storage

0.002 af Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Primary	2.85'	6.0" Round Culvert
			L= 10.0' RCP, square edge headwall, Ke= 0.500
			Inlet / Outlet Invert= 2.85' / 2.00' S= 0.0850 '/' Cc= 0.900
			n= 0.013 Concrete pipe, bends & connections, Flow Area= 0.20 sf
#2	Discarded	0.50'	0.500 in/hr Exfiltration over Surface area
			Conductivity to Groundwater Elevation = 0.25'

**Discarded OutFlow** Max=0.01 cfs @ 12.55 hrs HW=2.85' (Free Discharge) **2=Exfiltration** (Controls 0.01 cfs)

Primary OutFlow Max=0.00 cfs @ 12.55 hrs HW=2.85' (Free Discharge) ←1=Culvert (Inlet Controls 0.00 cfs @ 0.24 fps)

#### Pond 4P: Retention - Chamber Wizard Field A

#### Chamber Model = Cultec R-150XLHD (Cultec Recharger® 150XLHD)

Effective Size= 29.8"W x 18.0"H => 2.65 sf x 10.25'L = 27.2 cf Overall Size= 33.0"W x 18.5"H x 11.00'L with 0.75' Overlap Row Length Adjustment= +0.75' x 2.65 sf x 1 rows

1 Chambers/Row x 10.25' Long +0.75' Row Adjustment = 11.00' Row Length +12.0" End Stone x 2 = 13.00' Base Length 1 Rows x 33.0" Wide + 12.0" Side Stone x 2 = 4.75' Base Width


6.0" Base + 18.5" Chamber Height + 6.0" Cover = 2.54' Field Height


1 Chambers x 27.2 cf +0.75' Row Adjustment x 2.65 sf x 1 Rows = 29.1 cf Chamber Storage


156.9 cf Field - 29.1 cf Chambers = 127.8 cf Stone x 40.0% Voids = 51.1 cf Stone Storage

Chamber Storage + Stone Storage = 80.3 cf = 0.002 af Overall Storage Efficiency = 51.1% Overall System Size = 13.00' x 4.75' x 2.54'

1 Chambers 5.8 cy Field 4.7 cy Stone







#### Pond 4P: Retention

Time span=0.00-28.00 hrs, dt=0.03 hrs, 934 points Runoff by SCS TR-20 method, UH=SCS, Weighted-CN Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 2S: New roof coverage area Runoff Area=360 sf 100.00% Impervious Runoff Depth=8.76" Tc=5.0 min CN=98 Runoff=0.08 cfs 0.006 af

Reach 5R: Outflow

Inflow=0.06 cfs 0.001 af Outflow=0.06 cfs 0.001 af

Pond 4P: Retention

Peak Elev=2.99' Storage=0.002 af Inflow=0.08 cfs 0.006 af Discarded=0.01 cfs 0.005 af Primary=0.06 cfs 0.001 af Outflow=0.07 cfs 0.006 af


#### Summary for Subcatchment 2S: New roof coverage area

Runoff = 0.08 cfs @ 12.07 hrs, Volume= 0.006 af, Depth= 8.76"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs Type III 24-hr 100-Year Rainfall=9.00"

Are	a (sf)	CN	Description		
	360	98	Roofs, HSC	GD	
	360		100.00% In	npervious A	Area
(min)	_ength (feet)	Slop (ft/ft	,	Capacity (cfs)	
5.0					Direct Entry,


#### Subcatchment 2S: New roof coverage area



#### Summary for Reach 5R: Outflow

Inflow Area	a =	0.008 ac,100.00% Impervious, Inflow Depth = 1.31" for 100-Yea	r event
Inflow	=	0.06 cfs @ 12.13 hrs, Volume= 0.001 af	
Outflow	=	0.06 cfs @ 12.13 hrs, Volume= 0.001 af, Atten= 0%, Lag=	= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs



#### **Reach 5R: Outflow**

#### Summary for Pond 4P: Retention

Inflow Area =	0.008 ac,100.00% Impervious, Inflow De	epth = 8.76" for 100-Year event
Inflow =	0.08 cfs @ 12.07 hrs, Volume=	0.006 af
Outflow =	0.07 cfs @ 12.13 hrs, Volume=	0.006 af, Atten= 11%, Lag= 3.5 min
Discarded =	0.01 cfs @ 12.13 hrs, Volume=	0.005 af
Primary =	0.06 cfs @ 12.13 hrs, Volume=	0.001 af

Routing by Stor-Ind method, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs / 2 Peak Elev= 2.99' @ 12.13 hrs Surf.Area= 0.001 ac Storage= 0.002 af

Plug-Flow detention time= 114.7 min calculated for 0.006 af (100% of inflow) Center-of-Mass det. time= 113.6 min (852.5 - 738.9)

Volume	Invert	Avail.Storage	Storage Description
#1A	0.50'	0.001 af	4.75'W x 13.00'L x 2.54'H Field A
			0.004 af Overall - 0.001 af Embedded = 0.003 af x 40.0% Voids
#2A	1.00'	0.001 af	Cultec R-150XLHD Inside #1
			Effective Size= 29.8"W x 18.0"H => 2.65 sf x 10.25'L = 27.2 cf
			Overall Size= 33.0"W x 18.5"H x 11.00'L with 0.75' Overlap
			Row Length Adjustment= +0.75' x 2.65 sf x 1 rows
		0 002 af	Total Available Storage

0.002 af Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Primary	2.85'	6.0" Round Culvert
			L= 10.0' RCP, square edge headwall, Ke= 0.500
			Inlet / Outlet Invert= 2.85' / 2.00' S= 0.0850 '/' Cc= 0.900
			n= 0.013 Concrete pipe, bends & connections, Flow Area= 0.20 sf
#2	Discarded	0.50'	0.500 in/hr Exfiltration over Surface area
			Conductivity to Groundwater Elevation = 0.25'

**Discarded OutFlow** Max=0.01 cfs @ 12.13 hrs HW=2.98' (Free Discharge) **2=Exfiltration** (Controls 0.01 cfs)

Primary OutFlow Max=0.05 cfs @ 12.13 hrs HW=2.98' (Free Discharge) ☐ 1=Culvert (Inlet Controls 0.05 cfs @ 1.25 fps)

#### Pond 4P: Retention - Chamber Wizard Field A

#### Chamber Model = Cultec R-150XLHD (Cultec Recharger® 150XLHD)

Effective Size= 29.8"W x 18.0"H => 2.65 sf x 10.25'L = 27.2 cf Overall Size= 33.0"W x 18.5"H x 11.00'L with 0.75' Overlap Row Length Adjustment= +0.75' x 2.65 sf x 1 rows

1 Chambers/Row x 10.25' Long +0.75' Row Adjustment = 11.00' Row Length +12.0" End Stone x 2 = 13.00' Base Length 1 Rows x 33.0" Wide + 12.0" Side Stone x 2 = 4.75' Base Width


6.0" Base + 18.5" Chamber Height + 6.0" Cover = 2.54' Field Height


1 Chambers x 27.2 cf +0.75' Row Adjustment x 2.65 sf x 1 Rows = 29.1 cf Chamber Storage


156.9 cf Field - 29.1 cf Chambers = 127.8 cf Stone x 40.0% Voids = 51.1 cf Stone Storage

Chamber Storage + Stone Storage = 80.3 cf = 0.002 af Overall Storage Efficiency = 51.1% Overall System Size = 13.00' x 4.75' x 2.54'

1 Chambers 5.8 cy Field 4.7 cy Stone







#### Pond 4P: Retention

Time span=0.00-28.00 hrs, dt=0.03 hrs, 934 points Runoff by SCS TR-20 method, UH=SCS, Weighted-CN Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 2S: New roof coverage area Runoff Area=360 sf 100.00% Impervious Runoff Depth=6.11" Tc=5.0 min CN=98 Runoff=0.05 cfs 0.004 af

Reach 5R: Outflow

Inflow=0.00 cfs 0.000 af Outflow=0.00 cfs 0.000 af

Pond 4P: Retention


Peak Elev=2.86' Storage=0.002 af Inflow=0.05 cfs 0.004 af Discarded=0.01 cfs 0.004 af Primary=0.00 cfs 0.000 af Outflow=0.01 cfs 0.004 af

#### Summary for Subcatchment 2S: New roof coverage area

Runoff = 0.05 cfs @ 12.07 hrs, Volume= 0.004 af, Depth= 6.11"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs Type III 24-hr Custom Rainfall=6.35"


Area (sf)	CN Description					
360	98 Roofs, HSG D					
360	100.00% Impervious Area					
Tc Length (min) (feet)	Slope Velocity Capacity Description (ft/ft) (ft/sec) (cfs)					
5.0	Direct Entry,					
Subcatchment 2S: New roof coverage area						
	Hydrograph					
0.055						



#### Summary for Reach 5R: Outflow

Inflow Area	a =	0.008 ac,100.00% Impervious, Inflow Depth = 0.00" for Custom event	
Inflow	=	0.00 cfs @ 12.55 hrs, Volume= 0.000 af	
Outflow	=	0.00 cfs @ 12.55 hrs, Volume= 0.000 af, Atten= 0%, Lag= 0.0 min	

Routing by Stor-Ind+Trans method, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs



#### **Reach 5R: Outflow**

#### Summary for Pond 4P: Retention

Inflow Area =	0.008 ac,100.00% Impervious, Inflow De	epth = 6.11" for Custom event
Inflow =	0.05 cfs @ 12.07 hrs, Volume=	0.004 af
Outflow =	0.01 cfs @ 12.55 hrs, Volume=	0.004 af, Atten= 85%, Lag= 28.9 min
Discarded =	0.01 cfs @ 12.55 hrs, Volume=	0.004 af
Primary =	0.00 cfs $\overline{@}$ 12.55 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 0.00-27.99 hrs, dt= 0.03 hrs / 2 Peak Elev= 2.86' @ 12.55 hrs Surf.Area= 0.001 ac Storage= 0.002 af

Plug-Flow detention time= 128.8 min calculated for 0.004 af (100% of inflow) Center-of-Mass det. time= 128.7 min (872.1 - 743.4)

Volume	Invert	Avail.Storage	Storage Description
#1A	0.50'	0.001 af	4.75'W x 13.00'L x 2.54'H Field A
			0.004 af Overall - 0.001 af Embedded = 0.003 af x 40.0% Voids
#2A	1.00'	0.001 af	Cultec R-150XLHD Inside #1
			Effective Size= 29.8"W x 18.0"H => 2.65 sf x 10.25'L = 27.2 cf
			Overall Size= 33.0"W x 18.5"H x 11.00'L with 0.75' Overlap
			Row Length Adjustment= +0.75' x 2.65 sf x 1 rows
		0 002 af	Total Available Storage

0.002 af Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Primary	2.85'	6.0" Round Culvert
			L= 10.0' RCP, square edge headwall, Ke= 0.500
			Inlet / Outlet Invert= 2.85' / 2.00' S= 0.0850 '/' Cc= 0.900
			n= 0.013 Concrete pipe, bends & connections, Flow Area= 0.20 sf
#2	Discarded	0.50'	0.500 in/hr Exfiltration over Surface area
			Conductivity to Groundwater Elevation = 0.25'

**Discarded OutFlow** Max=0.01 cfs @ 12.55 hrs HW=2.85' (Free Discharge) **2=Exfiltration** (Controls 0.01 cfs)

Primary OutFlow Max=0.00 cfs @ 12.55 hrs HW=2.85' (Free Discharge) ←1=Culvert (Inlet Controls 0.00 cfs @ 0.24 fps)

#### Pond 4P: Retention - Chamber Wizard Field A

#### Chamber Model = Cultec R-150XLHD (Cultec Recharger® 150XLHD)

Effective Size= 29.8"W x 18.0"H => 2.65 sf x 10.25'L = 27.2 cf Overall Size= 33.0"W x 18.5"H x 11.00'L with 0.75' Overlap Row Length Adjustment= +0.75' x 2.65 sf x 1 rows

1 Chambers/Row x 10.25' Long +0.75' Row Adjustment = 11.00' Row Length +12.0" End Stone x 2 = 13.00' Base Length 1 Rows x 33.0" Wide + 12.0" Side Stone x 2 = 4.75' Base Width


6.0" Base + 18.5" Chamber Height + 6.0" Cover = 2.54' Field Height


1 Chambers x 27.2 cf +0.75' Row Adjustment x 2.65 sf x 1 Rows = 29.1 cf Chamber Storage


156.9 cf Field - 29.1 cf Chambers = 127.8 cf Stone x 40.0% Voids = 51.1 cf Stone Storage

Chamber Storage + Stone Storage = 80.3 cf = 0.002 af Overall Storage Efficiency = 51.1% Overall System Size = 13.00' x 4.75' x 2.54'

1 Chambers 5.8 cy Field 4.7 cy Stone







#### Pond 4P: Retention


Re: 344 N Broadway, Upper Nyack, NY File No. 23071 January 17, 2024

#### **Appendix III – USDA Soil Survey**





Natural Resources **Conservation Service**  Web Soil Survey National Cooperative Soil Survey



USDA

# Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
WeB	Wethersfield gravelly silt loam, 3 to 8 percent slopes	1.6	27.5%
WeC	Wethersfield gravelly silt loam, 8 to 15 percent slopes	4.2	72.5%
Totals for Area of Interest		5.8	100.0%



# **Rockland County, New York**

## WeC—Wethersfield gravelly silt loam, 8 to 15 percent slopes

## Map Unit Setting

National map unit symbol: 9v5m Elevation: 20 to 690 feet Mean annual precipitation: 47 to 50 inches Mean annual air temperature: 48 to 52 degrees F Frost-free period: 135 to 215 days Farmland classification: Farmland of statewide importance

## **Map Unit Composition**

Wethersfield and similar soils: 80 percent Minor components: 20 percent Estimates are based on observations, descriptions, and transects of the mapunit.

## **Description of Wethersfield**

## Setting

Landform: Till plains, hills Landform position (two-dimensional): Shoulder Landform position (three-dimensional): Crest Down-slope shape: Convex Across-slope shape: Convex Parent material: Loamy acid till derived mainly from reddish sandstone, shale, and conglomerate, with some basalt

## **Typical profile**

H1 - 0 to 13 inches: gravelly silt loam H2 - 13 to 22 inches: gravelly loam H3 - 22 to 60 inches: gravelly fine sandy loam

## **Properties and qualities**

Slope: 8 to 15 percent
Depth to restrictive feature: 20 to 38 inches to densic material
Drainage class: Well drained
Capacity of the most limiting layer to transmit water
(Ksat): Moderately low to moderately high (0.06 to 0.20 in/hr)
Depth to water table: About 18 to 30 inches
Frequency of flooding: None
Frequency of ponding: None
Available water supply, 0 to 60 inches: Low (about 3.4 inches)

## Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 3e Hydrologic Soil Group: C Ecological site: F145XY012CT - Well Drained Dense Till Uplands Hydric soil rating: No

USDA

## Minor Components

## Charlton

Percent of map unit: 5 percent Hydric soil rating: No

#### Riverhead

Percent of map unit: 5 percent Hydric soil rating: No

## Cheshire

Percent of map unit: 5 percent Hydric soil rating: No

## Wallington

Percent of map unit: 3 percent Hydric soil rating: No

## Yalesville

Percent of map unit: 2 percent Hydric soil rating: No

## **Data Source Information**


Soil Survey Area: Rockland County, New York Survey Area Data: Version 21, Sep 6, 2023



# Appendix IV – Cultec system maintenance documentation

# **CONTACTOR® & RECHARGER®**

STORMWATER MANAGEMENT SOLUTIONS



# **OPERATION & MAINTENANCE GUIDELINES**

FOR CULTEC STORMWATER MANAGEMENT SYSTEMS



STORMWATER MANAGEMENT SOLUTIONS



## **Published by**

**CULTEC, Inc.** P.O. Box 280 878 Federal Road Brookfield, Connecticut 06804 USA www.cultec.com

## **Copyright Notice**

© 2019 CULTEC, Inc. All rights reserved. Printed in the USA. This document and any accompanying CULTEC products are copyrighted by CULTEC, Inc. Any reproduction and/or distribution without prior written consent from CULTEC, Inc. is strictly prohibited.

## **Disclaimers:**

The drawings, photographs and illustrations shown in this document are for illustrative purposes only and are not necessarily to scale. Actual designs may vary.

CULTEC reserves the right to make design and/or specification changes at any time without notice at CULTEC's sole discretion.

CULTEC, the CULTEC logo, RECHARGER, CONTACTOR, HVLV, PAC, STORMFILTER, STORMGENIE and The Chamber with The Stripe are registered trademarks of CULTEC, Inc. Chamber of Choice, HD, 100, 125, 150, 150XL, 180, 280, 330, 330XL, 360, V8, 902, Field Drain Panel, C-1, C-2, C-3, C-4, EZ-24, Landscape Series are trademarks of CULTEC, Inc. © Copyright on all drawings, illustrations, photos, charts - CULTEC, Inc. All rights reserved.

## Protected by one or more of the following patents owned by Cultec, Inc.:

U.S. Patents 6,129,482; 6,322,288; 6,854,925; 7,226,241; 7,806,627; 8,366,346; 8,425,148; U.S. Designs D613,819; D638,095; D668,318; Canadian Patent 2,450,565; 2,591,255; Canadian Designs 129144; 135983; 159073; 160977; and/or other U.S. or Foreign Patent(s) or Patent(s) Pending.

## **Contact Information:**

For general information on our other products and services, please contact our offices within the United States at (800)428-5832, (203)775-4416 ext. 202, or e-mail us at custservice@cultec.com.

For technical support, please call (203)775-4416 ext. 203 or e-mail tech@cultec.com.

Visit www.cultec.com/downloads.html for Product Downloads and CAD details.

Doc ID: CLT057 01-20 January 2020

These instructions are for single-layer traffic applications only. For multi-layer applications, contact CULTEC. All illustrations and photos shown herein are examples of typical situations. Be sure to follow the engineer's drawings. Actual designs may vary.



This manual contains guidelines recommended by CULTEC, Inc. and may be used in conjunction with, but not to supersede, local regulations or regulatory authorities. OSHA Guidelines must be followed when inspecting or cleaning any structure.

## Introduction

The CULTEC Subsurface Stormwater Management System is a high-density polyethylene (HDPE) chamber system arranged in parallel rows surrounded by washed stone. The CULTEC chambers create arch-shaped voids within the washed stone to provide stormwater detention, retention, infiltration, and reclamation. Filter fabric is placed between the native soil and stone interface to prevent the intrusion of fines into the system. In order to minimize the amount of sediment which may enter the CULTEC system, a sediment collection device (stormwater pretreatment device) is recommended upstream from the CULTEC chamber system. Examples of pretreatment devices include, but are not limited to, an appropriately sized catch basin with sump, pretreatment catchment device, oil grit separator, or baffled distribution box. Manufactured pretreatment devices may also be used in accordance with CULTEC chambers. Installation, operation, and maintenance of these devices shall be in accordance with manufacturer's recommendations. Almost all of the sediment entering the stormwater management system will be collected within the pretreatment device.

Best Management Practices allow for the maintenance of the preliminary collection systems prior to feeding the CULTEC chambers. The pretreatment structures shall be inspected for any debris that will restrict inlet flow rates. Outfall structures, if any, such as outlet control must also be inspected for any obstructions that would restrict outlet flow rates. OSHA Guidelines must be followed when inspecting or cleaning any structure.

## **Operation and Maintenance Requirements**

## I. Operation

CULTEC stormwater management systems shall be operated to receive only stormwater run-off in accordance with applicable local regulations. CULTEC subsurface stormwater management chambers operate at peak performance when installed in series with pretreatment. Pretreatment of suspended solids is superior to treatment of solids once they have been introduced into the system. The use of pretreatment is adequate as long as the structure is maintained and the site remains stable with finished impervious surfaces such as parking lots, walkways, and pervious areas are properly maintained. If there is to be an unstable condition, such as improvements to buildings or parking areas, all proper silt control measures shall be implemented according to local regulations.

## **II.** Inspection and Maintenance Options

- A. The CULTEC system may be equipped with an inspection port located on the inlet row. The inspection port is a circular cast box placed in a rectangular concrete collar. When the lid is removed, a 6-inch (150 mm) pipe with a screw-in plug will be exposed. Remove the plug. This will provide access to the CULTEC Chamber row below. From the surface, through this access, the sediment may be measured at this location. A stadia rod may be used to measure the depth of sediment if any in this row. If the depth of sediment is in excess of 3 inches (76 mm), then this row should be cleaned with high pressure water through a culvert cleaning nozzle. This would be carried out through an upstream manhole or through the CULTEC StormFilter Unit (or other pretreatment device). CCTV inspection of this row can be deployed through this access port to deter mine if any sediment has accumulated in the inlet row.
- **B.** If the CULTEC bed is not equipped with an inspection port, then access to the inlet row will be through an upstream manhole or the CULTEC StormFilter.

#### 1. Manhole Access

This inspection should only be carried out by persons trained in confined space entry and sewer inspection services. After the manhole cover has been removed a gas detector must be lowered into the manhole to ensure that there are not high concentrations of toxic gases present. The inspector should be lowered into the manhole with the proper safety equipment as per OSHA requirements. The inspector may be able to observe sediment from this location. If this is not possible, the inspector will need to deploy a CCTV robot to permit viewing of the sediment.



#### 2. StormFilter Access

Remove the manhole cover to allow access to the unit. Typically a 30-inch (750 mm) pipe is used as a riser from the StormFilter to the surface. As in the case with manhole access, this access point requires a technician trained in confined space entry with proper gas detection equipment. This individual must be equipped with the proper safety equipment for entry into the StormFilter. The technician will be lowered onto the StormFilter unit. The hatch on the unit must be removed. Inside the unit are two filters which may be removed according to StormFilter maintenance guidelines. Once these filters are removed the inspector can enter the StormFilter unit to launch the CCTV camera robot.

**C.** The inlet row of the CULTEC system is placed on a polyethylene liner to prevent scouring of the washed stone beneath this row. This also facilitates the flushing of this row with high pressure water through a culvert cleaning nozzle. The nozzle is deployed through a manhole or the StormFilter and extended to the end of the row. The water is turned on and the inlet row is back-flushed into the manhole or StormFilter. This water is to be removed from the manhole or StormFilter using a vacuum truck.

## **III. Maintenance Guidelines**

The following guidelines shall be adhered to for the operation and maintenance of the CULTEC stormwater management system:

- **A.** The owner shall keep a maintenance log which shall include details of any events which would have an effect on the system's operational capacity.
- **B.** The operation and maintenance procedure shall be reviewed periodically and changed to meet site conditions.
- **C.** Maintenance of the stormwater management system shall be performed by qualified workers and shall follow applicable occupational health and safety requirements.
- **D.** Debris removed from the stormwater management system shall be disposed of in accordance with applicable laws and regulations.

## **IV.** Suggested Maintenance Schedules

#### A. Minor Maintenance

The following suggested schedule shall be followed for routine maintenance during the regular operation of the stormwater system:

Frequency	Action
Monthly in first year	Check inlets and outlets for clogging and remove any debris, as required.
Spring and Fall	Check inlets and outlets for clogging and remove any debris, as required.
One year after commissioning and every third year following	Check inlets and outlets for clogging and remove any debris, as required.

#### B. Major Maintenance

The following suggested maintenance schedule shall be followed to maintain the performance of the CULTEC stormwater management chambers. Additional work may be necessary due to insufficient performance and other issues that might be found during the inspection of the stormwater management chambers. (See table on next page)



	Frequency	Action	
Inlets and Outlets	Every 3 years	• Obtain documentation that the inlets, outlets and vents have been cleaned and will function as intended.	
	Spring and Fall	Check inlet and outlets for clogging and remove any debris as re- quired.	
CULTEC Stormwater Chambers	2 years after commis- sioning	• Inspect the interior of the stormwater management chambers through inspection port for deficiencies using CCTV or comparable technique.	
		• Obtain documentation that the stormwater management chambers and feed connectors will function as anticipated.	
	9 years after commis- sioning every 9 years following	Clean stormwater management chambers and feed connectors of any debris.	
	Tonowing	• Inspect the interior of the stormwater management structures for deficiencies using CCTV or comparable technique.	
		• Obtain documentation that the stormwater management chambers and feed connectors have been cleaned and will function as intended.	
	45 years after com- missioning	Clean stormwater management chambers and feed connectors of any debris.	
		• Determine the remaining life expectancy of the stormwater man- agement chambers and recommended schedule and actions to reha- bilitate the stormwater management chambers as required.	
		• Inspect the interior of the stormwater management chambers for deficiencies using CCTV or comparable technique.	
		• Replace or restore the stormwater management chambers in accor- dance with the schedule determined at the 45-year inspection.	
		• Attain the appropriate approvals as required.	
		• Establish a new operation and maintenance schedule.	
Surrounding Site	Monthly in 1 <sup>st</sup> year	Check for depressions in areas over and surrounding the stormwater management system.	
	Spring and Fall	Check for depressions in areas over and surrounding the stormwater management system.	
	Yearly	• Confirm that no unauthorized modifications have been performed to the site.	

For additional information concerning the maintenance of CULTEC Subsurface Stormwater Management Chambers, please contact CULTEC, Inc. at 1-800-428-5832.



# WQMP Operation & Maintenance (O&M) Plan

Project Name:\_\_\_\_\_

**Prepared for:** 

Project Name: \_\_\_\_\_

Address:\_\_\_\_\_

City, State Zip:\_\_\_\_\_

**Prepared on:** 

Date:\_\_\_\_\_

This O&M Plan describes the designated responsible party for implementation of this WQMP, including: operation and maintenance of all the structural BMP(s), conducting the training/educational program and duties, and any other necessary activities. The O&M Plan includes detailed inspection and maintenance requirements for all structural BMPs, including copies of any maintenance contract agreements, manufacturer's maintenance requirements, permits, etc.

#### 8.1.1 **Project Information**

Project name	
Address	
City, State Zip	
Site size	
List of structural BMPs, number of each	
Other notes	

#### 8.1.2 Responsible Party

The responsible party for implementation of this WQMP is:

Name of Person or HOA Property Manager	
Address	
City, State Zip	
Phone number	
24-Hour Emergency Contact number	
Email	

#### 8.1.3 Record Keeping

Parties responsible for the O&M plan shall retain records for at least 5 years.

All training and educational activities and BMP operation and maintenance shall be documented to verify compliance with this O&M Plan. A sample Training Log and Inspection and Maintenance Log are included in this document.

## 8.1.4 Electronic Data Submittal

This document along with the Site Plan and Attachments shall be provided in PDF format. AutoCAD files and/or GIS coordinates of BMPs shall also be submitted to the City.



Appendix \_\_\_\_

## **BMP SITE PLAN**

Site plan is preferred on minimum 11" by 17" colored sheets, as long as legible.



Project Name:	
Today's Date:	
Signature:	

BMP Name (As Shown in O&M Plan)	Brief Description of Implementation, Maintenance, and Inspection Activity Performed

CULTEC



## **Minor Maintenance**

Frequency		Action
Monthly in first year		Check inlets and outlets for clogging and remove any debris, as required.
		Notes
🗆 Month 1	Date:	
Month 2	Date:	
🗆 Month 3	Date:	
🗆 Month 4	Date	
🗆 Month 5	Date:	
🗆 Month 6	Date:	
🗆 Month 7	Date:	
D Month 8	Date:	
🗆 Month 9	Date:	
🗆 Month 10	Date:	
🗆 Month 11	Date:	
Month 12	Date:	
Spring and Fa	all	Check inlets and outlets for clogging and remove any debris, as required.
	1	Notes
Spring	Date:	
🗆 Fall	Date:	
□ Spring	Date:	
Fall	Date:	
Spring	Date:	
Fall	Date:	
Spring	Date:	
Fall	Date:	
Spring	Date:	
Fall	Date:	
Spring	Date:	
🗆 Fall	Date:	
	er commissioning	Check inlets and outlets for clogging and remove any debris, as required.
	rd year following	Notes
🗆 Year 1	Date:	
🗆 Year 4	Date:	
🗆 Year 7	Date:	
🗆 Year 10	Date:	
🗆 Year 13	Date:	
🗆 Year 16	Date:	
🗆 Year 19	Date:	
🗆 Year 22	Date:	

# **Major Maintenance**

	Frequency		Action
	Every 3 years		Obtain documentation that the inlets, outlets and vents have been cleaned and will function as intended.
	□ Year 1	Date:	Notes
	□ Year 4	Date:	
	□ Year 7	Date:	
	□ Year 10	Date:	
	□ Year 13	Date:	
	□ Year 16	Date:	
its	□ Year 19	Date:	
Itle	□ Year 22	1	
Inlets and Outlets	<ul> <li>Year 22 Date:</li> <li>Spring and Fall</li> </ul>		Check inlet and outlets for clogging and remove any debris, as required.
llet	□ Spring	Date:	Notes
L L	□ Fall	Date:	
	□ Spring	Date:	
	□ Fall	Date:	
	□ Spring	Date:	
		Date:	
	□ Spring	Date:	
	□ Fall	Date:	1
	□ Spring	Date:	
	□ Fall	Date:	
	□ Spring	Date:	
	□ Fall	Date:	
lbers	2 years after commissioning		<ul> <li>Inspect the interior of the stormwater management chambers through inspection port for deficiencies using CCTV or comparable technique.</li> </ul>
r Cham			<ul> <li>Obtain documentation that the stormwater management chambers and feed connectors will function as anticipated.</li> </ul>
ate		1	Notes
CULTEC Stormwater Chambers	□ Year 2	Date:	



## **Major Maintenance**

	Frequency		Action
	9 years after commissioning every 9 years following		<ul> <li>Clean stormwater management chambers and feed connectors of any debris.</li> </ul>
			<ul> <li>Inspect the interior of the stormwater management structures for deficiencies using CCTV or comparable technique.</li> </ul>
			<ul> <li>Obtain documentation that the stormwater man- agement chambers and feed connectors have been cleaned and will function as intended.</li> </ul>
			Notes
	🗆 Year 9	Date:	
	🗆 Year 18	Date:	
	🛛 Year 27	Date:	
bers	□ Year 36	Date:	
Chaml	45 years after co	ommissioning	<ul> <li>Clean stormwater management chambers and feed connectors of any debris.</li> </ul>
CULTEC Stormwater Chambers			<ul> <li>Determine the remaining life expectancy of the stormwater management chambers and recommended schedule and actions to rehabilitate the stormwater management chambers as required.</li> </ul>
EC Storr			<ul> <li>Inspect the interior of the stormwater management chambers for deficiencies using CCTV or comparable technique.</li> </ul>
CULT			<ul> <li>Replace or restore the stormwater management chambers in accordance with the schedule determined at the 45-year inspection.</li> </ul>
			Attain the appropriate approvals as required.
			<ul> <li>Establish a new operation and maintenance sched- ule.</li> </ul>
		r	Notes
	□ Year 45	Date:	

# CULTEC STORMWATER CHAMBERS

# **Major Maintenance**

	Frequency		Action
	Monthly in 1 <sup>s</sup>	<sup>st</sup> year	<ul> <li>Check for depressions in areas over and surrounding the stormwater management system.</li> </ul>
		1_	Notes
	🗆 Month 1	Date:	
	Month 2	Date:	
	D Month 3	Date:	
	🗆 Month 4	Date:	
	🗆 Month 5	Date:	
	🗆 Month 6	Date:	
	🗆 Month 7	Date:	
	🗆 Month 8	Date:	
	🗆 Month 9	Date:	
	🗆 Month 10	Date:	
	🗆 Month 11	Date:	
	Month 12	Date:	
	Spring and F	all	<ul> <li>Check for depressions in areas over and surrounding the stormwater management system.</li> </ul>
ite			Notes
Surrounding Site	□ Spring	Date:	
ling	□ Fall	Date:	
pur	Spring	Date:	
Lot	□ Fall	Date:	
l ng	Spring	Date:	
	□ Fall	Date:	
	Spring	Date:	
	□ Fall	Date:	
	Spring	Date:	
	□ Fall	Date:	
	Spring	Date:	
	□ Fall	Date:	
	Yearly		<ul> <li>Confirm that no unauthorized modifications have been performed to the site.</li> </ul>
		i	Notes
	🗆 Year 1	Date:	
	🗆 Year 2	Date:	
	🗆 Year 3	Date:	
	Year 4	Date:	
	🗆 Year 5	Date:	
	🗆 Year 6	Date:	
	🗆 Year 7	Date:	

For more information, contact CULTEC at (203) 775-4416 or visit www.cultec.com.



CULTEC, Inc. 878 Federal Road • P.O. Box 280 • Brookfield, CT 06804 USA P: (203) 775-4416 • Toll Free: 1(800) 4-CULTEC • www.cultec.com



RETENTION • DETENTION • INFILTRATION • WATER QUALITY